BILL NO. S-87-05-39

SPECIAL ORDINANCE NO. S-145-87

AN ORDINANCE approving Change Order No. 1 and Final for Sewer Res. 425-86, Lawrence Drain - Phase II, with Spears-Dehner, Inc., in connection with the Board of Public Works and Safety of the City of Fort Wayne, Indiana.

NOW, THEREFORE BE IT ORDAINED BY THE COMMON COUNCIL OF THE CITY OF FORT WAYNE, INDIANA:

SECTION 1. That Change Order No. 1 and Finals for Sewer Res. 425-86, Lawrence Drain - Phase II, with Spears-Dehner, Inc., in connection with the Board of Public Works and Safety, for:

> this Change Order calls for an approximate of 37% deduct of the original contract. This is mainly due to the fact that the construction of Lawrence Drain adjacent to "Gladieux Enterprises", "Westbridge Company" and "Shive Nursing Centers" properties was agreed to be covered by these 3 developments as part of their drainage requirements. Also, due to final field measurements some of the original quantities of this contract have been increased or decreased based on these measurements;

involving a net decrease of Forty-Five Thousand Nine Hundred Fifteen and 70/100 Dollars ($45,915.70), all as more particularly set forth in the specifications, and which is on file with the Office of the Board of Public Works and Safety and is by reference incorporated herein, made a part hereof, and is hereby in all things ratified, confirmed and approved.

SECTION 2. That this Ordinance shall be in full force and effect from and after its passage and any and all necessary approval by the Mayor.

Councilmember

APPROVED AS TO FORM
AND LEGALITY

Bruce O. Boxberger, City Attorney

Read the first time in full and on motion by Redd, seconded by Eisbart, and duly adopted, read the second time by title and referred to the Committee City Utilities (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne, Indiana, on ____, the ____ day of ____, 19____, at ____ o'clock ____.M.,E.S.T.

DATE: 5-26-87

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Read the ~~third~~ time in full and on motion by Redd, seconded by Eisbart, and duly adopted, placed on its passage. PASSED (~~LOST~~) by the following vote:

| | AYES | NAYS | ABSTAINED | ABSENT | TO-WIT: |
|---|---|---|---|---|---|
| TOTAL VOTES | 8 | | | 1 | |
| BRADBURY | ✓ | | | ✓ | |
| BURNS | ✓ | | | | |
| EISBART | ✓ | | | | |
| GiaQUINTA | ✓ | | | | |
| HENRY | ✓ | | | | |
| REDD | ✓ | | | | |
| SCHMIDT | ✓ | | | | |
| STIER | ✓ | | | | |
| TALARICO | ✓ | | | | |

DATE: 6-9-87

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (~~ANNEXATION~~) (~~APPROPRIATION~~) (GENERAL) (SPECIAL) (~~ZONING MAP~~) ORDINANCE (~~RESOLUTION~~) NO. S-145-87 on the 9th day of June, 1987,

ATTEST:

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

(SEAL)

Mark E. GiaQuinta
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 10th day of June, 1987, at the hour of 11:30 o'clock A.M.,E.S.T.

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Approved and signed by me this 16th day of June, 1987, at the hour of 3:00 o'clock P.M.,E.S.T.

WIN MOSES, JR., MAYOR

CHANGE ORDER

Change Order No. 1 (FINAL)
Project No.
Name of Project: LAWRENCE DRAIN - PHASE II

Resolution No. 425-1986
Board Order No. 61-86
Date: 18 May 1987

To: SPEARS-DEHNER, INC.
(Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

| Item No. | Quantity | Description of Change: Description | Unit Price | Change in Contract Price: Decrease | Increase |
|---|---|---|---|---|---|
| | | SEE ATTACHED SHEET | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | Total Decrease | 57,624.05 | |
| | | | Total Increase | | 11,708.35 |
| | | Net (Decrease) ~~(Increase)~~ | Contract Price | 45,915.70 | |

The sum of $ 45,915.70 is hereby ~~(added to)~~ (deducted from) the total contract price and the final contract price shall be adjusted as follows:

| | |
|---|---|
| Original Contract Price | $ 125,501.00 |
| Current Contract Price Adjusted by Previous Change Order | $ 125,501.00 |
| New Contract Price including this Change Order | $ 79,585.30 |

The time provided for completion in the contract for this project is ~~(xxxxxxxxxxxxxxxxxxxx)~~ (decreased) by 33 calendar days due to this Change Order. The date for completion of all work shall be 18 May 1987. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: Terry C. Aitken Chief Engineer Date 5-18-87

Accepted by: Henry G. La Master, Office Manager Contractor Date 5-18-87
SPEARS-DEHNER INC.

Approved by: City Engineer Date

Approved by: Owner Date

Attested by: Clerk Date

ATTACHMENT TO CHANGE ORDER

| tem No. | Quantity | Description of Change Description | Unit Price | Change in Contract Price Decrease | Increase |
|---|---|---|---|---|---|
| 1 | 12,485 CY | New Ditch Excavation | 3.89 | 48,566.65 | |
| 3 | 94 LF | Field Tile Replacement | 12.10 | 1,137.40 | |
| 4 | 2 EA | 27" Metal End Section | 605.00 | 1,210.00 | |
| 5 | 1 EA | 18" Metal End Section | 248.00 | | 248.00 |
| 7 | 106.71 Tn | Rip-Rap (Revetment) | 15.70 | | 1,675.35 |
| 8 | 1 EA | 21" Pipe Bulkhead | 55.00 | 55.00 | |
| 9 | 5,000 SY | Broadcast Seeding | 0.33 | 1,650.00 | |
| 0 | 8,700 SY | Seeding, 2" Mulch, Fertilizer | 0.55 | | 4,785.00 |
| 1 | 300 SF | Gauge-8 Sheeting | 13.75 | 4,125.00 | |
| 2 | 1 EA | Power Pole Relocation | 880.00 | 880.00 | |
| 3 | Lump Sum | Lowering of 12" Water Line | 5,000.00 | | 5,000.00 |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

| | | | |
|---|---|---|---|
| | Total Decrease | 57,624.05 | |
| | Total Increase | | 11,708.35 |
| Net (Decrease) (XXXXXXXX) | Contract Price | 45,915.70 | |

Change Order No. 1 (FINAL)

Resolution No. 425-1986

Board Order No. _____

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: This change order calls for an approximate of 37% deduct of the original contract. This is mainly due to the fact taht the construction of Lawrence Drain adjacent to "Gladieux Enterprises," "Westbridge Company" and "Shive Nursing Centers" properties was agreed to be covered by these 3 developments as part of their drainage requirements. Also, due to final field measurements some of the original quantities of this contract have been increased or decreased based on these measurements.

2. Will proposed change alter size of the project? Yes _____ No X

If yes, explain

3. Affect on operation and maintenance cost of this project:

None

Themis Gountras Project Engineer

Admn. Appr. _____

TITLE OF ORDINANCE Change Order #1 and Final for Sewer Res. 425-86, Lawrence Drain - Phase II

DEPARTMENT REQUESTING ORDINANCE Board of Public Works & Safety

SYNOPSIS OF ORDINANCE Change Order #1 and Final for Sewer Res. 425-86, Lawrence Drain, Phase II, calls for an approximate of 37% deduct of the original contract. This is mainly due to the fact that the construction of Lawrence Drain adjacent to "Gladieux Enterprises", "Westbridge Company" and Shive Nursing Centers" properties was agreed to be covered by these 3 developments as part of their drainage requirements. Also, due to final field measurements some of the original quantities of this contract have been increased or decreased based on these measurements. Spears, Dehner, Inc., is the contractor.

S-87-05-39

EFFECT OF PASSAGE To facilitate completion of project.

EFFECT OF NON-PASSAGE _____

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) Decrease of $45,915.70

ASSIGNED TO COMMITTEE _____

BILL NO. S-87-05-39

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON CITY UTILITIES TO WHOM WAS REFERRED AN (ORDINANCE) ~~(RESOLUTION)~~ approving Change Order No. 1 and Final for Sewer Res. 425-86, Lawrence Drain - Phase II, with Spears-Dehner, Inc., in connection with the Board of Public Works and Safety of the City of Fort Wayne, Indiana

HAVE HAD SAID (ORDINANCE) ~~(RESOLUTION)~~ UNDER CONSIDERATION AND BEG LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID (ORDINANCE) ~~(RESOLUTION)~~

| YES | | NO |
|---|---|---|
| Charles B. Redd | CHARLES B. REDD<br>CHAIRMAN | |
| | PAUL M. BURNS<br>VICE CHAIRMAN | |
| Thomas C. Henry | THOMAS C. HENRY | |
| Ben A. Eisbart | BEN A. EISBART | |
| Samuel J. Talarico | SAMUEL J. TALARICO | |

CONCURRED IN 6-9-87

SANDRA E. KENNEDY
CITY CLERK